

**Appendix A
City of Porterville Measure "R"**

Quarterly Report Update

Agency: **Porterville**

Quarter: **1/10/09 - 3/31/09**

Local Programs

Project	Description	Limits	Start date	Completion date	Amount
	No activity this quarter				
Total:					\$ -

Transit/Bike/Environmental

Project	Description	Limits (for transit headways)	Start date	Completion date	Amount
Total:					

* The City anticipates that it will ask for a significant transfer of funds from bike funds to transit funds at the first amendment opportunity.

Appendix C

Measure R Quarterly Progress Report
3rd Quarterly Report 1/01/09 to 3/31/09

Name of Project:

Scranton/Indiana Street Reconstruction Project

City: Porterville
Route: Reconstruct Scranton & Indiana Streets from 2 lanes to 4 lanes
Scranton, Hwy 65 to Indiana, Indiana, Scranton to Gibbons

Project Manager: Mike Reed Work Description:

Email: mreed@ci.porterville.ca.us Location Description:

Phone: (559) 782-7460 Project Funding:

Current Phase: Environmental

Component	Measure R				Budget (Program) Funding				A Total \$	B Expended Date	C Estimate at Compl. (EAC)	C/A EAC % of Comb. Budget	Net Future Needs
	FY	FY	FY	FY	STIP	Other	FY	FY					
PAED	2007/2008	\$10,000.00											
PS&E	207/2008	\$100,000.00											
RW CAP	2008/2009	\$200,000.00											
CON CAP	2008/2009	\$2,990,000.00											
TOTAL		\$3,300,000.00			\$0.00		\$0.00		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.

MSDates	% Comp	Project Status
PAED	100%	
PS&E	100%	
RWC	95%	
RTL (start of con)	June 09'	
CCA (end)	Nov 09'	

Accomplishments this quarter:

4 of 5 property rights of way have been purchased. Received right of entry on 5th property.

Anticipated progress next quarter:

Pending issues/recommended resolution/effect on schedule and budget: