

Appendix C

**Measure R Quarterly Progress Report
1st Quarter, 2010/2011
October 1, to December 31, 2010**

Name of Project: Planning and design of Widening and Entryway of Farmersville Blvd

County: Tulare Project Manager: Rene Work Description: Design of Farmersville Blvd
 Route: Email: cpaarene@sbcglobal.net Location Description: North Farmersville Blvd.
 Current Phase: Awarding contract Phone: 559-747-0458 Project Funding: Measure R

Component	Measure R			Budget (Program) Funding			Total	Expended Date	Estimate at Compl. (EAC)	C/A EAC % of Comb. Budget	Net Future Needs
	FY	FY	FY	FY	Other	Total					
PAED							\$ -				\$ -
PS&E							\$ -				\$ -
RW CAP							\$ -				\$ -
CON CAP	2010-11	13,290.00					13,290.00	12/31/10	40%	40%	\$ 150,000.00
TOTAL		\$ 13,290.00				\$ -	\$ 13,290.00		40%	40%	\$ 150,000.00

*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.

	MSDates	% Comp	Project Status
PAED			
PS&E			
RWC			
RTL (start of con)			
CCA (end)			

Accomplishments this quarter: Omni Means is in the process of working on the planning and design for the Farmersville Blvd widening and entryway. Design Budget \$300,000

Anticipated progress next quarter: Continuation of design work.

Pending issues/recommended resolution/effect on schedule and budget: Issues have to do with ROW. We need to decide who to take the ROW from.