

**Appendix A  
City of Porterville Measure "R"**

**Quarterly Report Update**

Agency: Porterville

Quarter: 10/01/2010 - 12/31/2010

**Local Programs**

Project	Description	Limits	Start date	Completion date	Amount
Henderson Ave	Micro-surfacing	Indiana to Prospect	10/11/2010	11/07/2010	\$322,715
Prospect St	Micro-surfacing	Henderson to Westfield	10/11/2010	11/07/2010	\$108,800
Main St	Micro-surfacing	Morton to Henderson	Oct-10	Nov-10	\$ 280,685
Jaye St	Micro-surfacing	Date to Olive	Oct-10	Nov-10	\$ 126,765
Orange	Micro-surfacing	D' to jaye	Oct-10	Nov-10	\$ 125,000
Total:					<b>\$ 963,965</b>

**Transit/Bike/Environmental**

Project	Description	Limits (for transit headways)	Start date	Completion date	Amount
Route 8	Expansion of route		01-Oct	31-Dec	\$13,308
Route 7	Expansion of route		Oct-10	Dec-10	\$ 13,308
Route 6	Expansion of route		Oct-10	Dec-10	\$ 614
Total:					<b>\$ 27,230</b>

**Appendix C**

**Measure R Quarterly Progress Report**  
2nd Quarterly Report 10/01/2010 - 12/31/2010

**Name of Project:**

Scranton/Indiana Street Reconstruction Project

Reconstruct Scranton & Indiana Streets from 2 lanes to 4 lanes  
Scranton, Hwy 65 to Indiana, Indiana, Scranton to Gibbons

City: Porterville

Project Manager: Mike Reed Work Description:

Route: mreed@ci.porterville.ca.us Location Description:

Current Phase: Environmental Phone: (559) 782-7460 Project Funding:

Component	Measure R			Budget (Program) Funding			A			B	C	C/A EAC % of Comb. Budget	Net Future Needs
	FY	\$	FY	STIP	Other	Total	Expended Date	Estimate at Compl. (EAC)	Estimate at Compl. (EAC)				
PAED	2007/2008	\$10,000.00											
PS&E	207/2008	\$100,000.00											
RW CAP	2008/2009	\$200,000.00											
CON CAP	2008/2009	\$2,990,000.00											
<b>TOTAL</b>		\$3,300,000.00		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

\*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.

	MSDates	% Comp	Project Status
PAED		100%	
PS&E		100%	
RWC		100%	
RTL (start of con)	01-May		
CCA (end)			

**Accomplishments this quarter:**

Purchased last remaining parcel necessary to move project to construction

**Anticipated progress next quarter:**

Relocation of power poles outside of travelway

**Pending issues/recommended resolution/effect on schedule and budget:**