

**Appendix C**  
**Measure R Quarterly Progress Report**  
**3rd Quarter, 2009/2010**  
**Jan 1, 2010 to Mar 31, 2010**

**Name of Project:** Planning and design of Widening and Entryway of Farmersville Blvd

**County:** Tulare **Project Manager:** **Work Description:** Road maintenance

**Route:** **Email:** cparene@sbcglobal.net **Location Description:** Various locations

**Current Phase:** Awarding contract **Phone:** 559-747-0458 **Project Funding:** Measure R

Component	Measure R			Budget (Program) Funding			Expended Date	Estimate at Compl. (EAC)	C/A EAC % of Comb. Budget	Net Future Needs
	FY	STIP	Other	FY	STIP	Other				
PAED										
PS&E	2007-08		\$0.00				\$0.00			\$0.00
RW CAP										
CON CAP	2008-09		\$120,000.00				\$26,886.39			\$0.00
TOTAL			\$120,000.00				\$26,886.39	\$0.00		\$0.00

\*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.

MSDates	% Comp	Project Status
PAED		
PS&E		
RWC		
RTL (start of con)		
CCA (end)		

Accomplishments this quarter:

Omni Means is in the process of working on the planning and design for the Farmersville Blvd widening and entryway. Design Budget \$300,000

Anticipated progress next quarter:

Continuation of design work.

Pending issues/recommended resolution/effect on schedule and budget: