

**Appendix C**

**Measure R Quarterly Progress Report  
1st Quarter, 2010/2011  
January 1, 2011 to March 31, 2011**

<b>Measure R Quarterly Progress Report 1st Quarter, 2010/2011 January 1, 2011 to March 31, 2011</b>												
<b>Name of Project:</b>							<b>Planning and design of Widening and Entryway of Farmersville Blvd</b>					
County:	Tulare	Project Manager:	Rene	Work Description:	Design of Farmersville Blvd							
Route:		Email:	<a href="mailto:cparene@sbcglobal.net">cparene@sbcglobal.net</a>	Location Description:	North Farmersville Blvd.							
Current Phase:	Awarding contract	Phone:	559-747-0458	Project Funding:	Measure R							
Component	Budget (Program) Funding							Expended Date	Estimate at Compl. (EAC)	C/A EAC % of Comb. Budget	Net Future Needs	
	Measure R		STIP		Other		Total					
	FY	\$	FY	\$	FY	\$	\$					
PAED							\$ -					
PS&E							-			\$ -		
RW CAP							-					
CON CAP	2010-11	7,565.83					-	7,565.83	3/31/11	40%	40%	\$ 150,000.00
<b>TOTAL</b>		\$ 7,565.83		\$ -		\$ -	\$ -	\$ 7,565.83		40%	40%	\$ 150,000.00
*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.												
	<b>MSDates</b>	<b>% Comp</b>	<b>Project Status</b>									
PAED												
PS&E												
RWC												
RTL (start of con)												
CCA (end)												
<b>Accomplishments this quarter:</b>												
Omni Means is in the process of working on the planning and design for the Farmersville Blvd widening and entryway. Design Budget \$300,000												
<b>Anticipated progress next quarter:</b>												
Continuation of design work.												
<b>Pending issues/recommended resolution/effect on schedule and budget:</b>												
Omni Means was working with CalTrans to get approval of roundabout												

