

**Appendix A  
City of Porterville Measure "R"**

**Quarterly Report Update**

Agency: **Porterville**

Quarter: **3rd Qrt: 1/2011- 3/31/2011**

**Local Programs**

Project	Description	Limits	Start date	Completion date	Amount
* No projects undertaken this quarter					
Total:					

**Transit/Bike/Environmental**

Project	Description	Limits (for transit headways)	Start date	Completion date	Amount
Route 8	Operating costs		1-Jan	31-Mar	\$12,592
Route 7	Operating Costs		Jan-11	Mar-11	\$ 12,592
Route 6	Administrative costs		Jan-11	Mar-11	\$ 612
Total:					<b>\$ 25,796</b>

**Appendix C**

**Measure R Quarterly Progress Report**  
3rd Quarterly Report - 1/2011 to 3/30/2011

<p align="center"><b>Name of Project:</b> Scranton/Indiana Street Reconstruction Project</p>		<p align="center"><b>City:</b> Porterville</p>		<p align="center"><b>Project Manager:</b> Mike Reed</p>		<p align="center"><b>Work Description:</b> Reconstruct Scranton &amp; Indiana Streets from 2 lanes to 4 lanes</p>	
<p align="center"><b>Route:</b> Environmental</p>		<p align="center"><b>Email:</b> mreed@ci.porterville.ca.us</p>		<p align="center"><b>Location Description:</b> Scranton, Hwy 65 to Indiana, Indiana, Scranton to Gibbons</p>			
<p align="center"><b>Current Phase:</b> Environmental</p>		<p align="center"><b>Phone:</b> (559) 782-7460</p>		<p align="center"><b>Project Funding:</b></p>			
						<b>A</b>	
				<b>Budget (Program) Funding</b>		<b>C</b>	
		<b>Measure R</b>	<b>STIP</b>	<b>Other</b>	<b>Total</b>	<b>Estimate at</b>	<b>C/A</b>
		<b>FY</b>	<b>FY</b>	<b>FY</b>	<b>\$</b>	<b>Compl. (EAC)</b>	<b>EAC</b>
		<b>\$</b>	<b>\$</b>	<b>\$</b>	<b>\$</b>	<b>% of Comb.</b>	<b>Budget</b>
<b>Component</b>	<b>FY</b>	<b>\$</b>	<b>\$</b>	<b>\$</b>	<b>\$</b>	<b>\$</b>	<b>\$</b>
PAED	2007/2008	\$10,000.00					
PS&E	207/2008	\$106,672.00					
RW CAP	2008/2009	\$175,351.00					
CON CAP	2008/2009	\$2,060,232.00					
<b>TOTAL</b>		<b>\$2,352,255.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$0.00</b>
<p><small>*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.</small></p>							
		<b>MSDates</b>	<b>% Comp</b>	<b>Project Status</b>			
PAED			100%				
PS&E			100%				
RWC			100%				
RTL (start of con)		1-May	0%				
CCA (end)		31-Oct					
<p><b>Accomplishments this quarter:</b></p>							
<p>Awarded construction contract. Start date - May2, 2011.</p>							
<p><b>Anticipated progress next quarter:</b></p>							
<p>Project will begin in 4th quarter and will be completed in 1st Quarter 2011/2012</p>							
<p><b>Pending issues/recommended resolution/effect on schedule and budget:</b></p>							