

Appendix C

Measure R Quarterly Progress Report
 1st Quarter, 2010/2011
 January 1, 2011 to March 31, 2011

| | | | | | | | | | | | | | | |
|---|-------------------|---|--|-----------------------|-----------------------------|----|----|-----------------------|----|------|---------|-------|-----|---------------|
| Name of Project: | | Planning and design of Widening and Entryway of Farmersville Blvd | | | | | | | | | | | | |
| County: | Tulare | Project Manager: | Rene | Work Description: | Design of Farmersville Blvd | | | | | | | | | |
| Route: | | Email: | cparene@sbglobal.net | Location Description: | North Farmersville Blvd. | | | | | | | | | |
| Current Phase: | Awarding contract | Phone: | 559-747-0458 | Project Funding: | Measure R | | | | | | | | | |
| | | Budget (Program) Funding | | | A | | | | | | | | | |
| | | Measure R | | | STIP | | | Other | | | | Total | | |
| Component | FY | \$ | FY | \$ | FY | \$ | FY | \$ | FY | \$ | FY | \$ | | |
| PAED | | | | | | | | | | | | | | |
| PS&E | | | | | | | | | | | | | | \$ |
| RW CAP | | | | | | | | | | | | | | |
| CON CAP | 2010-11 | 24,664.28 | | | | | | | | | 6/30/11 | 50% | 50% | 150,000.00 |
| TOTAL | | \$ 24,664.28 | | \$ - | | | | | | \$ - | | 50% | 50% | \$ 150,000.00 |
| *Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings. | | | | | | | | | | | | | | |
| | | MSDates | | | % Comp | | | Project Status | | | | | | |
| PAED | | | | | | | | | | | | | | |
| PS&E | | | | | | | | | | | | | | |
| RWC | | | | | | | | | | | | | | |
| RTL (start of con) | | | | | | | | | | | | | | |
| CCA (end) | | | | | | | | | | | | | | |
| Accomplishments this quarter: | | | | | | | | | | | | | | |
| Omni Means is in the process of working on the planning and design for the Farmersville Blvd widening and entryway. Design Budget \$300,000 | | | | | | | | | | | | | | |
| Anticipated progress next quarter: | | | | | | | | | | | | | | |
| Continuation of design work. | | | | | | | | | | | | | | |
| Pending issues/recommended resolution/effect on schedule and budget: | | | | | | | | | | | | | | |
| Omni Means was working with CalTrans to get approval of roundabout | | | | | | | | | | | | | | |