

Appendix C

Measure R Quarterly Progress Report
 4th Quarter, 2008/2009
 April 1, 2009 to June 30, 2009

Name of Project: Planning and design of Widening and Entryway of Farmersville Blvd

County: Tulare	Project Manager: cparene@sbcglobal.net	Work Description: Road maintenance
Route: Awarding contract	Email: 559-747-0458	Location Description: Various locations
Current Phase: Awarding contract	Phone: 559-747-0458	Project Funding: Measure R

Component	Measure R			Budget (Program) Funding			A Total	B Expended Date	C Estimate at Compl. (EAC)	C/A EAC % of Comb. Budget	Net Future Needs
	FY	\$	FY	FY	\$	FY					
PAED							\$0.00				
PS&E	2007-08	\$0.00					\$0.00	\$0.00			\$0.00
RW CAP							\$0.00				
CON CAP	2008-09	\$120,000.00				\$0.00	\$120,000.00	\$71,793.77			\$0.00
TOTAL		\$120,000.00				\$0.00	\$120,000.00	\$71,793.77	\$0.00	\$0.00	\$0.00

*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.

	MSDates	% Comp	Project Status
PAED			
PS&E			
RWC			
RTL (start of con)			
CCA (end)			

Accomplishments this quarter:

Omni Means is in the process of working on the planning and design for the Farmersville Blvd widening and entryway. Design Budget \$300,000

Anticipated progress next quarter:

Continuation of design work.

Pending issues/recommended resolution/effect on schedule and budget: