

**Appendix A
City of Porterville Measure "R"**

Quarterly Report Update

Agency: Porterville

Quarter: 4/01/2009 - 6/30/2009

Local Programs

Project	Description	Limits	Start date	Completion date	Amount
	NO ACTIVITY TO REPORT THIS QUARTER FUNDS TO BE USED BEGINNING NEW FISCAL YEAR. FUNDS WERE BEING ACCUMULATED.				
Total:					\$ -

Transit/Bike/Environmental

Project	Description	Limits (for transit headways)	Start date	Completion date	Amount
	NO ACTIVITY TO REPORT THIS QUARTER				
Total:					

Appendix C

Measure R Quarterly Progress Report
4th Quarterly Report 4/01/2009 - 6/30/2009

Name of Project: Scranton/Indiana Street Reconstruction Project

City: Porterville
Project Manager: Mike Reed **Work Description:** Reconstruct Scranton & Indiana Streets from 2 lanes to 4 lanes
Email: mreed@ci.porterville.ca.us **Location Description:** Scranton, Hwy 65 to Indiana, Indiana, Scranton to Gibbons
Phone: (559) 782-7460 **Project Funding:**

Component	Budget (Program) Funding				A Total \$	B Expended Date	C Estimate at Compl. (EAC)	C/A EAC % of Comb. Budget	Net Future Needs
	Measure R \$	FY	STIP \$	Other \$					
PAED	\$10,000.00								
PS&E	\$100,000.00								
RW CAP	\$200,000.00								
CON CAP	\$2,990,000.00								
TOTAL	\$3,300,000.00		\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.

MS Dates	% Comp	Project Status
PAED	100%	
PS&E	100%	
RWC	95%	
RTL (start of con)	June 09'	
CCA (end)	Nov 09'	

Accomplishments this quarter:

4 of 5 property rights of way have been purchased. Received right of entry on 5th property. No further activity since last report

Anticipated progress next quarter:

Pending issues/recommended resolution/effect on schedule and budget: