

**Appendix A
City of Porterville Measure "R"**

Quarterly Report Update

Agency: Porterville

Quarter: 7-01-08 - 9-30-08

Local Programs

Project	Description	Limits	Start date	Completion date	Amount
East side Micro-Lay	Slurry/Chip Seal	Morton, Legget to Connors, Connors, Morton to Olive, Olive, Connors to Olivecrest Olivecrest, Olive to Morton	Aug-08	Sep-08	\$ 130,000
Total:					\$ 130,000

Transit/Bike/Environmental

Project	Description	Limits (for transit headways)	Start date	Completion date	Amount
Total:					

* The City anticipates that it will ask for a significant transfer of funds from bike funds to transit funds at the first amendment opportunity.

Appendix C

Measure R Quarterly Progress Report 1st Quarterly Report 2008/2009

Name of Project:		Scranton/Indiana Street Reconstruction Project	
City:	Porterville	Project Manager:	Mike Reed Work Description: Reconstruct Scranton & Indiana Streets from 2 lanes to 4 lanes
Route:	Environmental	Email:	mreed@ci.porterville.ca.us Location Description: Scranton, Hwy 65 to Indiana, Indiana, Scranton to Gibbons
Current Phase:	Environmental	Phone:	(559) 782-7460 Project Funding:
Component	Budget (Program) Funding		A Total \$
	Measure R \$	STIP \$	
PAED	2007/2008	\$10,000.00	
PS&E	207/2008	\$100,000.00	
RW CAP	2008/2009	\$1,013,767.00	
CON CAP	2008/2009	\$2,176,233.00	
TOTAL		\$3,300,000.00	\$0.00
*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.			
MSDates		Project Status	
PAED			
PS&E		100%	
RWC			
RTL (start of con)	08-Oct		
CCA (end)	09-Mar		
Accomplishments this quarter:			
Anticipated progress next quarter:			
Pending issues/recommended resolution/effect on schedule and budget:			