

**Appendix A  
City of Porterville Measure "R"**

**Quarterly Report Update**

Agency: Porterville

Quarter: 10/01/2009 - 12/31/2009

**Local Programs**

Project	Description	Limits	Start date	Completion date	Amount
Westwood St	Micro-surfacing	Morton to Henderson	10/12/2009	11/20/2009	\$202,600
Newcomb St	Micro-surfacing	Morton to Henderson	10/12/2009	11/20/2009	\$82,600
Prospect St	Micro-surfacing	Morton to Henderson	Oct-09	Nov-09	\$ 68,050
Olive Ave.	Micro-surfacing	Conner to Tulsa	Oct-09	Nov-09	\$ 36,400
Oranbe Ave	Micro-surfacing	Main to Plano	Oct-09	Nov-09	\$ 70,900
Total:					<b>\$ 460,550</b>

**Transit/Bike/Environmental**

Project	Description	Limits (for transit headways)	Start date	Completion date	Amount
Route 8	Operation of new route (8)		01-Oct	31-Dec	\$26,250
Total:					<b>\$ 26,250</b>

### Appendix C

#### Measure R Quarterly Progress Report

2nd Quarterly Report - 10/01/2009 - 12/31/2009

<b>Name of Project:</b>		Scranton/Indiana Street Reconstruction Project											
City:	Porterville	Project Manager:	Mike Reed		Work Description:	Reconstruct Scranton & Indiana Streets from 2 lanes to 4 lanes					Net Future Needs		
Route:		Email:	mreed@ci.porterville.ca.us		Location Description:	Scranton, Hwy 65 to Indiana, Indiana, Scranton to Gibbons							
Current Phase:	Environmental	Phone:	(559) 782-7460		Project Funding:								
		<b>Budget (Program) Funding</b>											
Component	FY	Measure R \$	STIP			Other	Total	B	C	C/A EAC % of Comb. Budget	Estimate at Compl. (EAC)	Expended Date	Net Future Needs
			FY	FY	FY								
PAED	2007/2008	\$10,000.00											
PS&E	207/2008	\$100,000.00											
RW CAP	2008/2009	\$200,000.00											
CON CAP	2008/2009	\$2,990,000.00											
<b>TOTAL</b>		<b>\$3,300,000.00</b>				<b>\$0.00</b>					<b>\$0.00</b>		<b>\$0.00</b>
*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.													
		<b>MSDates</b>		<b>% Comp</b>		<b>Project Status</b>							
PAED				100%									
PS&E				100%									
RWC				95%									
RTL (start of con)				June 10'									
CCA (end)													
<b>Accomplishments this quarter:</b>													
City Attorney prepared and transmitted "Notice of Pending Eminent Domain" proceedings to property owner.													
<b>Anticipated progress next quarter:</b>													
<b>Pending issues/recommended resolution/effect on schedule and budget:</b>													