

**Appendix A
City of Porterville Measure "R"**

Quarterly Report Update

Agency: Porterville

Quarter: 1/1/2010 - 3/31/2010

Local Programs

Project	Description	Limits	Start date	Completion date	Amount
Henderson Ave	Micro-surfacing	Indiana to Prospect	08/09/2010	09/10/2010	\$125,000
Prospect St	Micro-surfacing	Henderson to Westfield	08/09/2010	09/10/2010	\$125,000
Main St	Micro-surfacing	Morton to Henderson	Aug-10	Sep-10	\$ 125,000
Jaye St	Micro-surfacing	Date to Olive	Aug-10	Sep-10	\$ 125,000
Orange	Micro-surfacing	D' to jaye	Aug-10	Sep-10	\$ 100,000
Total:					\$ 600,000

Transit/Bike/Environmental

Project	Description	Limits (for transit headways)	Start date	Completion date	Amount
Route 8	Operation of Route 8		01-Jan	31-Mar	\$14,354
Route 7	Operation of expanded route		Jan-10	Mar-10	\$ 9,087
Route 6	Operation of expanded route		Jan-10	3/31/20201	\$ 9,087
Total:					\$ 32,528

Appendix C
Measure R Quarterly Progress Report
 3dr Quarterly Report - 1/1/2010 - 3/31/2010

Name of Project:
 Scranton/Indiana Street Reconstruction Project

City: Porterville
 Route: Environmental

Project Manager: Mike Reed
 Email: mreed@ci.porterville.ca.us
 Phone: (559) 782-7460

Work Description: Reconstruct Scranton & Indiana Streets from 2 lanes to 4 lanes
 Location Description: Scranton, Hwy 65 to Indiana, Indiana, Scranton to Gibbons

Current Phase: Environmental
 Project Funding:

Component	FY	Budget (Program) Funding			Total	B	C	C/A	Net
		Measure R	STIP	Other					
PAED	2007/2008	\$10,000.00							
PS&E	207/2008	\$100,000.00							
RW CAP	2008/2009	\$200,000.00							
CON CAP	2008/2009	\$2,990,000.00							
TOTAL		\$3,300,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00

*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.

	MSDates	% Comp	Project Status	
PAED		100%		
PS&E		100%		
RWC		95%		
RTL (start of con)	01-Aug			
CCA (end)				

Accomplishments this quarter:

Property owner appraising property and will provide counter offer to city in May 2010

Anticipated progress next quarter:

Pending issues/recommended resolution/effect on schedule and budget: