Appendix C

Measure R Quarterly Progress Report
2nd Quarter, 2007/2008

Name of Project:

County:	Tulare	Project Manager:		Work Description:	Signal light at Rd 168 and Walnut or Freedom Drive and Walnut
Route:		Email:	cparene@sbcglobal.net	Location Description:	Walnut/Freedom Drive or Walnut/new school street
Current Phase:	Waiting for Dpt of Ed direction	Phone:	559-747-0458	Project Funding:	Measure R and LTF as needed

	Budget (Program) Funding						A	B	C	C/A	
	Measure R		STIP		Other		Total	Expended Date	Estimate at Compl. (EAC)	EAC % of Comb. Budget	Net Future Needs
Componenet	FY	$	FY	$	FY	$	$				
PAED							$0.00				
PS&E	2007-08	$20,000.00					$20,000.00				
RW CAP							$0.00				
CON CAP	2008-09	$250,000.00				$100,000.00	$350,000.00				
TOTAL		$270,000.00		$0.00		$100,000.00	$370,000.00	$0.00	$0.00	$0.00	$0.00

*Note: Unfunded Need includes unprogrammed components and any estimated cost increase/savings.

	MSDates	% Comp	Project Status
PAED			
PS&E			
RWC			
RTL (start of con)			
CCA (end)			

Accomplishments this quarter:

Plans were submitted to State Department of Ed December 1, 2007. City and School District awaiting approval for street location from State. That will determine which intersection the signal will be located.

Anticipated progress next quarter:

We should hear from the State Dept of Ed of their decision. Can move ahead with planning and installation.

Pending issues/recommended resolution/effect on schedule and budget: